

The Center: Central Kitchen and Education Center

Project Address

2850 West Street, Oakland, CA

Architect

CAW Architects

Contractor

Overaa/Eclipse Electric/Tulum

Project Managers

John Esposito and Elena Comrie

John.Esposito@ousd.org

Elena.comrie@ousd.org



**OAKLAND UNIFIED
SCHOOL DISTRICT**

Community Schools, Thriving Students



www.ousd.org

PROJECT DESCRIPTION

Currently, 3 central kitchens in the District prepare 73% of meals served to students - one kitchen, in particular, prepares 20,000 meals per day in a kitchen facility designed to serve 8,000. Nutrition Services serves 89 Oakland schools (including some charter schools) with a combined enrollment of 38,000 students. More than 70% of students are eligible for free and reduced-price meals. The District currently serves a total of over 6 million meals a year, including breakfast, lunch, snacks, and dinner. The shortage of kitchens equipped with suitable appliances needed to cook meals on site translates to the need for prepackaged meals cooked several days in advance.

The Center will feature:

- 40,000 sq. ft Central Kitchen designed to prepare 35,000 fresh student meals daily. Space will include facilities for receiving and shipping, storage, food-preparation bulk staging, equipment washing, waste treatment, and training and education, as well as 10,000 sq. ft of administrative space
- 5,000 sq. ft Education Center housing a teaching kitchen and culinary classrooms that will support Linked Learning career pathways in agriculture, culinary arts, botany, and related fields for kids in grades K-12, and add a new branch to West Oakland's Science, Technology, Engineering, and Math (STEM) Corridor

UPDATE

New Developer: Overaa/Eclipse Electric/Tulum has been selected and notified as the new LLB (Lease leaseback) Developer. Contract negotiations are in progress.

Bid Schedule: Release of revised bid documents which incorporates field- verified existing conditions TBD. Submittals #7 (FA & Intrusion) & #21 (loose ends from RFIs, Submittals for inclusion into CDs) have been received back approved by DSA.

Current Site Activity: Interim site maintenance (incl: SWPPP, Sign, & Stego removal) is complete. Site borings for Greenhouse are complete. Report received 7/5/17. SWPPP weekly inspections are on-going. Site security continues during this period until construction resumes.

Quick Facts

\$39 M Budget, funded by
Measure J & B Bond

Architectural design of the new Central Kitchen received the Design Excellence Award from California's Coalition for Adequate School Housing and the American Institute of Architects, California Council

Project is expected to create 200-300 construction jobs, with priority given to those who live in Oakland area

Buildings will be green facilities constructed using sustainable building technologies and will feature state-of-the-art equipment and innovations in sustainable materials, food warehousing, and waste management

Students will be able to learn culinary skills from trained chefs and visit the farm to learn about agriculture

New Classroom Building at Glenview Elementary School



OAKLAND UNIFIED SCHOOL DISTRICT
Community Schools, Thriving Students



www.ousd.org

PROJECT DESCRIPTION

A new modern classroom building will be constructed at Glenview Elementary. The new building will replace the current classroom building. The new classroom building will feature:

Existing main entry and accompanying façade, yard in front of main entry will be repaved. New handicap accessible (ADA) stair lift by stairs will provide accessibility from street level to the main entry doorway. New Multipurpose room with new stage, storage under stage for chairs, folding cafeteria tables, and striping for basketball for indoor physical education. Modern and efficient plumbing, electric HVAC, and WiFi systems.

UPDATE

Installation of piers and retaining wall— through August. Work over the next few weeks includes application of shotcrete and installation of the retaining wall cap beam. This work is expected to be complete in August. Fence work on the Wellington side will be conducted after the retaining wall is complete

Site grading— through August. Grading to prepare for the new building will be ongoing for the next few weeks. In August the site will be lime treated to help stabilize the soil in preparation for building pads & structural excavations.

MILESTONE SCHEDULE

Board approval of leases June 28, 2017

Board approval of GMP* September 13, 2017

* All anticipated dates during construction phase are dependent on timely approvals from the Board of Education

Project Address

4215 La Cresta Ave, Oakland, CA 94602

Architect

HKIT Architects

Contractor

ADCo/Turner/Alten, Joint-Venture

Project Manager

William Newby
william.newby@ousd.org

Quick Facts

\$43 M Budget, funded by Measure J Bond

Retention of iconic art deco façade and cascading stairs at the corner of Hampel and La Cresta

New building will be modern and meet seismic requirements mandated by the State to protect the safety of students and staff

High performance building will feature good lighting, clean air, and comfortable classrooms to create healthy learning environments for students

Hardwood flooring from the old Multipurpose room will be repurposed in the Lobby of the new building