



Frick Intensive Support School Project



Project Address

2845 64th Ave Oakland, CA 94605

Architect

DSKArchitects

Contractor

Wickman Construction

Project Manager

John Esposito
john.esposito@ousd.org



www.ousd.org

PROJECT DESCRIPTION

A new modernization of existing campus buildings—gym, multi purpose room, rest rooms, admin offices, sound system, new marquee, and painting of lockers, and new perimeter fencing.

UPDATE

Project is 90% complete for the interior of the school and 50% for the fencing.

MILESTONE SCHEDULE

Interior Construction	May 2019
Fence Construction	July 2019
Substantial Completion	August 2019

Quick Facts

\$4M Budget, funded by Measure J & B Bond

This has been a multi phased project started in 2016 with its own budgets for a new Multi use Turf field and the modernization of the main school building