



August 2015

Greenleaf at Whittier Elementary School Expansion Project



New Playstructure

Project Location

6328 E. 17th Street
Oakland, CA 94621

Current Status

Construction

Construction Schedule

June 2015- December 2017

Architect

Gelfand Partners

Contractor

Cahill/Focon, Joint -Venture

Funding / Budget

Measure J - \$40M

Project Scope & Update

New construction and upgrades to existing systems to support the site grade expansion from K-5 to K-8.

Phase 1- Removal of old portable classrooms, installation of new interim housing and new modular buildings for TK and Kindergarten classes. – **Current Status: 99% Complete with minor close out items being addressed after school hours.**

Phase 2 – New construction of Multipurpose Building and 2 story Classroom and Administration Building. – **Current Status: 5% Complete. Scheduled Completion August 2016**

Phase 3 – Modernization of existing academic building, removal of all interim housing portables, and site work. – **Current Status: Construction scheduled to start August 2016**



New Kindergarten Classroom



New Modular Buildings



OAKLAND UNIFIED SCHOOL DISTRICT

Community Schools, Thriving Students

Project Fact Sheet

September 2015

Skyline High School Turf Field Replacement



New Turf Field

Project Location

12250 Skyline Blvd
Oakland, CA 94619

Current Status

Closeout

Construction Schedule

June 15, 2015 - August 15, 2015

Architect

Verde Design, Inc.

Contractor

O.C. Jones & Sons

Funding/Budget

Measure J / \$1,775,000

Project Scope

Removal of existing synthetic turf athletic field and running track, installation of new synthetic turf athletic field and running track; expanded concrete walkway with handrail; chain link fencing and gates; rebuild service road, including, but not limited to, off-haul of existing, drainage clearing and or correction, grading, asphalt, concrete flatwork, and concrete swales.

Project Update

Field and paving work has been completed. Change order work included new tennis courts. Scoreboard will be installed.



End Zone



Re-Paved Service Road