

# **Central Administrative Center at Cole Campus** *January 2023*

[Project Description] New 56,176 S.F. two-story Administration building that will house Oakland Unified School District Central Office Staff. Site improvements: landscaping, fences, parking lots, and driveways on the 2.6-acre site.

## **Project Details**

Address: 1011 Union Street Oakland, CA 94607

Project Type: Design Build Original Budget: \$57 M Current Budget: \$57 M

Funding Source: Measures J and  $\, Y \,$ 

**Current Phase:** Construction

## **Anticipated Project Schedule**

Design:	Quarter 4, 2020
Bidding:	Quarter 3, 2021
Construction:	Quarter 4, 2021 – Quarter 3, 2023

Completion Quarter 3, 2023

## **Project Team**

Architect:	Shah Kawasaki Architects
General Contractor:	Arntz Builders

Project Manager: Elena Comrie



Image 1: Description



Image 2: Description

## **Project Activities**

#### Scope of Work

- Site improvements including landscaping, fences, parking lots, and driveways on the 2.6-acre site.
- An accessory structure located on the southwest corner of the site.
- Demolition of existing structures including the single-story 6,400 S.F. building, the two-story 44,999 S.F. building, and the single-story portable building.
- The Board approved modification of the existing drawings to only build out the 2nd floor of the 2-story building. The multi-purpose building was also removed.

## **Project Completion Percentage**

- · As Of Date:
- Overall Project Completion: XX percent
- Budget Expended: XX percent

#### **Past Month's Accomplishments:**

- Final grading for building pad was completed.
- · Main building infrastructure was completed.
- Pre-construction meeting for solar initiative and solar energy was conducted.
- Storm Water Pollution Prevention Plan is in place and is being monitored.

#### **Next Month's Milestones:**

- · Dust monitoring and street cleaning is ongoing.
- Lay out and trench work will be completed for site utilities, storm drain, electrical, plumbing and elevator pit.

#### **Cost/Schedule Changes:**

 Change Order #1: [Description], [date], [change to schedule/impact on project]

#### **Future Potential Financial Outlook:**

• [Description]