

Quality Community Schools:

2e. Facilities Master Plan

Board of Education Work Plan #2 Update



Presented by Joe Dominguez Deputy Chief Facilities, Planning & Bond Development

November 30, 2016



2016-17 Superintendent Workplan: Deliverables

Sub-Goal 2b.

Continue to support all high schools to create linked learning pathways using Measure N and other designated funds to increase pathway engagement, intensity, and rigor, and to accelerate the development of intensive individualized supports for students.

Sub-Goal 2d.

Support all schools, neighborhoods, and communities to create pathways and feeder patterns in every Oakland neighborhood.

Sub-Goal 2e.

Update the facilities master plan (real assets including the Educational Leadership Complex) and present to the BOE a strategy to maximize the use of all of OUSD real estate assets, where school programs and real assets are clearly aligned to improve student outcomes.

Long Range - Facilities Master Plan

September Wins

- Finalize and release RFQ for potential firms to partner with OUSD to complete FMP
- Formation of Facilities Utilization Committee w/ commitment to policies and goals
- Establishing inventory and demand goals for data gathering
- Interdepartmental collaboration and consensus on FMP scope of work

October/November Milestones

Establishing a base supply of vacant, underutilized and school site inventory (Utilization/Capacity) Final selection of firm to be presented to Board of Education for approval at Nov. 30th meeting Gather data for demographic, enrollment and feeder school patterns for analysis Proposed options for Educational Leadership Complex Kick off strategy meeting with Jacobs on November 18th

Major Risks	Mitigation Plan
Cross functional departments to understand the importance of input and data for the Facilities Master Plan	Planning meeting with key department heads to set and guide expectations, effective departmental communication data sharing. Establish clear/concise roll out with Communications Team and Jacobs.



Long-Range Facilities Master Plan




OAKLAND UNIFIED SCHOOL DISTRICT

Community Schools, Thriving Students









- A-Squared Ventures
- Oakland-Based SLBE



Communities in Collaboration

Oakland-Based SLBE




Community Engagement:


Making engagement a priority and establish an infrastructure, communicate proactively in the community, listen to the community and respond to its feedback and offer meaningful opportunities to participate.

Our Team

					Re	leva	nce	to O	USE)	
K-12 Assessment & Master Planning history over 5 years (< collaboration with Jacobs and DeJong-Richter, * in progress	5)			ssessment	Implementation		Adequacy	Projections	nancial Planning	Engagement	
District Profiled Projects:	Year Complete	# of Schools	GSF	Condition A	Software Im	Master Plan	Educational	Enrollment	3ond/Finan	Community	
Fresno USD, CA Facility Masterplan	2009	80	8M								The second se
✓ Fulton County Schools, Atlanta, GA	2016	99	14M								
✓ Aldine Independent School District, Houston, TX	2015	73	9.2M								Server Server
• • • •				-			-	-		-	a the
✓ Klein Independent School District, TX	2015	59	6.2M				-	-		-	
Miami-Dade County Public Schools, Miami, FL	2013	200	20M	-	-	-			-		K-12 Facility Assessment and Master
✓ Fort Bend Independent School District, Sugar Land, TX	2014	91	11M								Planning Experience
Additional Experience:											(excludes PMCM and Demographic Projects)
Elk Grove Unified School District, CA	2015	65	5.2M		•						Total Bldg Area
Sweetwater Union HS District, Chula Vista, CA	2014	33	4M								FIIII
Massachusetts School Building Authority Statewide Assessment* (addl. assessments in 2006 & 2010)	2017	1,800	173M	•	•		•		•		DeJong-Richter 50,000,000
Polk County Public Schools	Ongoing	124	16.8M			_					Jacobs and DeJong-Richter
Duval County Public Schools	Ongoing	158	14.5M	_	_	-	_		_		173,000,000
Rhode Island Dept. of Education Statewide Assessment*	2017	300	20M	-	-	_	-				
Manatee County Public Schools ✓ Canutillo Independent School District, El Paso, TX	2016 2016	57 12	7.9M 1.8M	-	-		-		_		JACOBS DEIONG
 Canutilo Independent School District, El Paso, TX Hawaii Dept. of Education Statewide Assessment* 	2016	271	25M								RICHTER
Ysleta Independent School District, El Paso, TX	2016	60	25IVI 4.5M			-		-			
✓ El Paso Independent School District, TX	2015	93	10M							-	
Chicago Public Schools, IL	2015	385	28.9M				-		-		
Broward County Public Schools, Fort Lauderdale, FL	2014	222	23M								
Orange County Public Schools, Orlando, FL	2014	145	10.9M		_				_		
✓ Omaha Public Schools	2014	88	9.5M								
✓ Bellevue Public Schools	2014	25	1.9M								
✓ Arlington Independent School District, TX	2014	89	7.3M								
McAllen Independent School District, TX	2014	32	3.3M								
 Houston Independent School District, TX 	2013	250	33M								
Dallas Independent School District, Dallas, TX	2013	182	15M								
✓ Auburn Public Schools, AL	2013	20	1.5M								
San Antonio Independent School District, TX	2012	26	2.5M								news
Baltimore City Public Schools, MD	2012	160	19M								



7



Fresno USD 2009 Facility Master Plan \$280,million_Measure_Q passed with 76% voter

Student focus

@OUSDnews


Actionable findings & defensible decisions Improved facility stewardship

Districtwide equity & stakeholder trust




8


Community-Based Planning w/Student Focus



Community-Based Master Planning



Community-Based Master Planning



Stakeholder Steering Committee

www.ousd.org

- Representative of Schools and Community
- Provide oversight of data and process
- Assist in development of surveys, facility options, and recommendations

Assist in communication to local communication

@OUSDnews



11

ties

Technology Networ Human Network

- Website Transparency
 Face to Face
- Social Media Outlets
- Emails

www.ousd.org

- Text Messaging
- Online Questionnaires

• Flyers at local Store Fronts

Door to Door

- Community Events
- Language Translation

COMMUNITIES IN COLLABORATION

@OUSDnews

Welcome to the Worthington Facility Master Plan Website This website provides information and this to documents related to the Worthington Schools Facility Master Plan. This site will be updated regularly throughout the process so please check back often for new information
Master Plan. This site will be updated regularly throughout the process so please check back often
for new information.
Facilities Planning Task Force Meeting #1 Meeting Materials
Task Force Meeting #1 Agenda
DRAFT Futures Conference Results Report
DRAFT Worthington Schools Background Report
When: Wednesday, October 12, 2016 \oplus 6:30 – 8:30PM
Where: Worthington Education Center Room 101 A&B
200 E. Wilson Bridge Road Worthington, Ohio 43085
, man in a game a man a game y
Map DoubleTree by Hitton Suites Columbus
Read Runner a Sports Columbus
(a) Jack Nicklaus Fixy III The Outlebalt
A The Objection


12

Historical Enrollment

				Historic	al Enrollm	ent				
Grade	2007	2008	2009	2010	2011	2012	2013	2014	2015	2016
TK						214	423	590	652	687
K	3,468	3,497	3,574	3,710	3,685	3,324	3,283	3,255	3,291	3,084
1	3,588	3,533	3,537	3,683	3,636	3,429	3,406	3,359	3,236	3,201
2	3,458	3,435	3,414	3,527	3,513	3,290	3,320	3,335	3,240	3,121
3	3,079	3,357	3,341	3,418	3,314	3,187	3,195	3,275	3,218	3,137
4	2,789	3,006	3,237	3,354	3,207	3,034	3,085	3,098	3,210	3,079
5	2,588	2,694	2,878	3,265	3,074	2,858	2,936	2,969	2,971	3,105
6	2,503	2,486	2,473	2,472	2,422	2,329	2,408	2,240	2,258	2,196
7	2,457	2,442	2,464	2,554	2,338	2,247	2,356	2,344	2,215	2,258
8	2,489	2,416	2,394	2,513	2,396	2,253	2,294	2,391	2,291	2,224
9	3,108	3,134	2,537	2,380	2,170	2,043	2,126	2,194	2,321	2,372
10	2,709	2,606	2,624	2,592	2,262	2,158	2,144	2,161	2,276	2,507
11	2,248	2,088	2,254	2,428	2,281	2,154	2,137	2,153	2,226	2,272
12	1,989	1,831	2,093	2,327	2,325	2,256	2,154	2,099	2,000	2,162
TK - 12 Total	36,473	36,525	36,820	38,223	36,623	34,776	35,267	35,463	35,405	35,405

Oakland Unified School District





Source: Oakland Unified School District

Oakland Unified School District


				Historic	al Enrollm	ent				
Grade	2007	2008	2009	2010	2011	2012	2013	2014	2015	2016
TK - 5	18,970	19,522	19,981	20,957	20,429	19,336	19,648	19,881	19,818	19,414
6 - 8	7,449	7,344	7,331	7,539	7,156	6,829	7,058	6,975	6,764	6,678
9 - 12	10,054	9,659	9,508	9,727	9,038	8,611	8,561	8,607	8,823	9,313
TK - 12 Total	36,473	36,525	36,82 <mark>0</mark>	38,223	36 <u>,623</u>	34,776	35,267	35,463	35,405	35,405
Source Vookland	U N fiel&Scho	D Brict				@O	USDne	ews		

SY 2016-17 PK-5 Student Density

- Just under 19,400 PK-5 Students
- Enrolled in 54 Elementary Schools
- Density as high as 1,400 PK-5 students/square mile in areas
- Most dense between I-580 & I-880
 - corridor

Marin






SY 2016-17 PK-5 Live/Attend Analysis

- PK-5 Student • School Enrolled vs School of Residence
- **Highest Rate of** • Transfers Out of an Attendance Boundary: 93%
- Highest Rate of • **Out of Boundary Transfers Into a** School: 96%




5

Feeder Pattern Analysis



Feeder Pattern Analysis



ADA Self Evaluation & Transition Plan



Self-Evaluation

- Experience facilitating ADA Title II Self-Evaluation process
- Customized program and policy assessment worksheets by department
- Facilitate involvement from interested persons, disability rights groups, public
- Input synthesized into the development of ADA Transition Plan

2017 Facilities Master Plan

MASTER PLAN

- ✓ 1. Community Involvement
- 2. Enrollment Projections, Capacity, and Utilization Study
- 4. Review OUSD Strategic Plan, Asset Management Plan, and Technology Master Plan
- ✓ 7. Update Educational Specifications and Standards
- ✓ 8. Digital Facilities Master Plan ADA
- ✓ 9. Cost Matrix
- ✓ 13. Draft Master Facilities Plan
- ✓ 14. Best Practices for New Facility Construction
- ✓ 19. Deliverables

ASSESSMENT

- 5. Facility Condition
 Assessment 6. Educational
 Adequacy Assessment
- ✓ 15. Increase Sustainability, Energy Resource & Water Conservation
- 18 .Deferred Maintenance
 Plan

<u>OTHER</u>

- ✓ 3 State Funding Eligibility
- ✓ 16 Real Estate Consulting
- ✓ 17 Transportation and Parking

- ✓10. ADA Self-Evaluation
- ✓11. ADA Transition Plan
- ✓12. ADA Database and Mapping

@OUSDnews



OAKLAND UNIFIED SCHOOL DISTRICT

Community Schools, Thriving Students

EDUCATIONAL LEADERSHIP COMPLEX (ELC) UPDATE





Executive Summary – ELC Options

Core Values:

- Support all schools, neighborhoods, and communities by providing centralized Core Services and Community Resource Enrollment Center.
- Maximize the use of all of OUSD real estate assets, where school programs and real assets are clearly aligned to improve student outcomes
- Continue to support linked learning pathways

Background:

In January 2013 the Paul Robeson Administration Building at 1025 Second Ave. had water leak causing flooding on all four floors and significant damage to the entire building. This caused the district administration functions to relocate on a temporary basis to several district facilities. However, this temporary relocation decentralized many district functions which required the move of current district administrative functions to the Trans Pacific Center at 1000 Broadway. This lease is set to expire in August of 2019, thus the board of education has requested staff to analyze options for the housing central district functions. Among those options are the purchase of a new building; the rehabilitation of existing OUSD facilities and most recently the long term lease agreements by Orton. Purchase options have been previously analyzed. The intent of this presentation is to provide an update on the rehabilitation of 1025 Second Ave. and Kaiser Building options.

www.ousd.org 🚹 🗹 🐻 🖸 @OUSDnews

ELC Options

- **Option 1** Rehabilitation Paul Robeson Administration Building at 1025 Second Ave and Ethel Moore. This would provide approximately 94,000 Sq. ft. of refurbished open office/flex space concept. Total cost for this options is approximately \$46.5 million. Funding will be Measure J bond funds. The construction completion date is currently estimated at August of 2019. A Multipurpose Room (MPR) for Dewey (8,000-10,000 sq. ft. at \$9m) to provide Laney/Dewey Linked Learning Culinary Program.
- Option 2 Orton Development Kaiser Proposal which would provide Approx. 90,000 SF of general office space. <u>This would NOT</u> require a Land swap of 1025 and E. Moore to Orton. District total move in cost is approximately \$57 million, includes Tenant Improvements/Rent and dedicated board room space. Funding will be a combination of Measure J bond funds, new bond and potential financing necessary for Tenant Improvements of Kaiser Building (District staff considering options to utilize bond funds, RDA funds, COP, or other revenue sources). Orton Proposed completion date of Kaiser Building is August 2019. A Multipurpose Room (MPR) for Dewey (8,000-10,000 sq. ft. at \$9m) to provide Laney/Dewey Linked Learning Culinary Program.
- Option 3Educational Program & Educator Housing option will be provided later in the presentation by Superintendent Wilson. A
A Multipurpose Room (MPR) for Dewey (8,000-10,000 sq. ft. at \$9m) to provide Laney/Dewey Linked Learning
Culinary Program.



ELC Core Values

- Support all schools, neighborhoods, and communities by providing centralized Core Services at 1025 2nd Ave. and Community Resource Enrollment Center at E. Moore.
 - a) The goal of Family-Community Resource Centers is to help all children succeed, and we do that by removing barriers and connecting families with available community resources.
 - b) Help can come in many forms: anything from student homework help and school supplies to health services and dental care, clothing, food, emergency housing, job assistance, early childhood education, assistance with GED preparation and more.
- 2. Maximize the use of all of OUSD real estate assets, where school programs and real assets are clearly aligned to improve student outcomes.
- 3. Continue to support linked learning pathways using Measure J and Dewey MPR Culinary Education Program/ Laney College dual Enrollment Program.

Educational Leadership Complex Update

ELC Core Values

- ✓ Parking & Accessibility to Public Transit
- ✓ Leveraging Existing Assets Redesign/Reuse
- ✓ Thoughtful about impact on future students/communities
- ✓ Provide Community Meeting Space
- ✓ Reduce our carbon footprint
- ✓ Proximity to OUSD/Educational Partners
- ✓ Enhanced Amenities/Healthy Lifestyle
- ✓ Efficient Timeline (avoid delays)
- ✓ Take up less space
- ✓ Central Location, centrally visible and accessible to parents/community
- ✓ Thoughtful about Community Needs & Perception
- ✓ Thoughtfulness about the Underserved Families
- ✓ Financial Responsibility

Dewey Multi-Purpose Room – Proposed in all three options



Dewey Multi-Purpose Room – Proposed in all three options

D	Task Name	Duration	Start	Finish		2017				2018				2	2019				2020
					Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qt	r 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1
1	Design Kick-Off	20 days	Wed 2/1/17	Tue 2/28/17		C 3													
2	Concept Design	44 days	Wed 3/1/17	Sun 4/30/17			3												
3																			
4	CEQA - overall	261 days	Mon 5/1/17	Mon 4/30/18			6				3								
5	CEQA - Initial Study	66 days	Mon 5/1/17	Mon 7/31/17			Ę	3											
6	CEQA Study	66 days	Tue 8/1/17	Tue 10/31/17				5	1										
7	CEQA initial comment period	66 days	Wed 11/1/17	Wed 1/31/18					E.	2									
8	CEQA final comment period	63 days	Thu 2/1/18	Mon 4/30/18															
9																			
10	Schematic Design	66 days	Mon 5/1/17	Mon 7/31/17			E	3											
11	District Review	23 days	Tue 8/1/17	Thu 8/31/17															
12	Design Development	87 days	Fri 9/1/17	Sun 12/31/17				E		3									
13	District Review	23 days	Mon 1/1/18	Wed 1/31/18						E 3									
14	Construction Docs	86 days	Thu 2/1/18	Thu 5/31/18						E	3								
15																			
16	DSA review/approval	152 days	Fri 6/1/18	Mon 12/31/18										- 3					
17																			
18	Bidding	23 days	Tue 1/1/19	Thu 1/31/19										E	1				
19	Contract Execution	42 days	Fri 2/1/19	Sun 3/31/19											E	3			
20	Construction	262 days		Tue 3/31/20												C			

@OUSDnews

DEWEY ACADEMY MULTI-PURPOSE BUILDING PROJECT SCHEDULE

KEY POINTS:

www.ousd.org

PROJECT DURATION IS CONSERVATIVE DUE TO CEQA PROCESS. IT IS ANTICIPATED THAT A NUMBER OF JURDISDICTIONS RELATED TO LAKE MERRITT CHANNEL WILL BE PROVIDING COMMENTS THAT WILL AFFECT THE PROJECT.

Þ

DESIGN PROCESS IS SCHEDULED TO RUN CONCURRENTLY WITH THE CEQA PROCESS.

___£

ELC Option 1 – 1025/E. Moore Rehab with Dewey MPR

Scope	1025/E Moore	New Office Bldg	1025/E Moore	New Office Bldg	New Parking Structure
Permitting	City Perm	itting	DSA Permittin	g	DSA Permitting
Responsibility	OUSD	OUSD	OUSD	OUSD	OUSD
Square footage	86,000 SF	8,000 SF	86,000 SF	8,000 SF	100,000 SF
		.,			
Price	\$40.5M	\$6M	\$45M	\$6.5M	\$20M
The	\$ 40. 3141	JOINI	\$431VI	\$0.51VI	\$20141
Funding Source	Measure J and NewBond Issue		Measure J and New Bond Issue		Measure J and New
					Bond Issue
Timeline	7/1/2019	1/1/2020	1/1/2023	1/1/2020	7/1/2019
Benefits	District owned facility and direct		District owned facility and direct		Additional Parking.
	control of the project.		control of the project.		
	Centralized operation.		Centralized operation.		
	Least schedule impact.		Least schedule impact.		
			Field Act compliant buildings.		
Risks	New Office Building CEQA schedule		New Office Building CEQA		Existing Utility
	 Structural Safety 				
	Project Application (DSA vs. CoO)				-
	CEQA Compliance Field Compliance				-
	Field Compliance		DSA rehab of the existing buildings		
			schedule and potential is uncertain.		
			The existing structure may be		
			deemed financially unfit for the Field		

-

ELC Option 1 – 1025/E. Moore Rehab with Dewey MPR

(1)

Rehabilitation of 1025 Complex – Conceptual Plans

- 01 1025 Education Leadership Complex Core Services
- 02 E. Moore Community Resource Enrollment Center
- 03 Dewey MPR & Linked Learning Culinary Program/Student Café.
- 04 City of Oakland easement and Bike & Walking Trail (Park Setting)

www.ousd.org f 🗹 🐻 🖸 @OUSDnews

ELC Option 1 – 1025/E. Moore Rehab with Dewey MPR

ID	Task Name	Duration	Start	Finish	Juarter	1st Quarte	er 2	2nd Quai	rter	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter	3rd C
	(1000000000	Conception of the	Nov D	ec Jan Feb	Mar	Apr Ma	y Jun	Jul Aug Se	p Oct Nov D	ec Jan Feb Ma	r Apr May Ju	n Jul Aug Sej	Oct Nov Dec	Jan Feb Ma	r Apr May Ju	n Jul
1	Programming and Concept Design	23 days	Sun 1/1/17	Tue 1/31/17		E 3												
2	District Review	20 days	Wed 2/1/17	Tue 2/28/17	2													
3																		
4	City of Oakland Planning Department Review and Approval	132 days	Wed 3/1/17	Thu 8/31/17			C			3								
5																		
6	Permit Document Generation	65 days	Fri 9/1/17	Thu 11/30/1	7					E	3							
7	City of Oakland Building Department Review and Approval	44 days	Fri 12/1/17	Wed 1/31/18	3						C							
8																		
9	Bidding and Contract	64 days	Fri 12/1/17	Wed 2/28/18	3						c	2						
10	Contruction	304 days	Thu 3/1/18	Tue 4/30/19								E					3	
11	Commissioning and Furnishing	44 days	Wed 5/1/19	Sun 6/30/19													5	•
12	Move-In	23 days	Mon 7/1/19	Wed 7/31/19	,													E 3

1025 SECOND AVENUE AND ETHEL MOORE MEMORIAL BUILDING **PROJECT SCHEDULE**

KEY POINTS:

www.ousd.org

THE CITY OF OAKLAND WAS SELECTED AS THE REGULATORY AGENCY SINCE THE TWO BUILDINGS WERE ORIGINALLY PERMITTED THROUGH THE CITY AND THE TWO BUILDINGS ARE NOT REQUIRED TO BE UNDER THE DIVISION OF THE STATE ARCHITECT (DSA) APPROVAL PROCESS. THE CITY OF OAKLAND WOULD ALLOW THE USE OF THE CALIFORNIA HISTORICAL BUILDING CODE AS THE GOVERNING CODE.

@OUSDnews

SCHEDULING OF COMPLETION CORRESPONDS TO HAVING STAFE MOVE-IN PRIOR TO THE BEGINNING OF THE SCHOOL FOR FALL 2019

ELC Option 2 – City Partnership – Kaiser Rehabilitation : Education Resources/Dewey MPR

Scope	KAISER CTR
Permitting	City Permitting
Responsibility	Ortron
Square footage	90,000 SF
Price	\$57M
Funding Source	Measure J and New Bond Issue
Timeline	7/1/2019
Benefits	
	•Student Enrollment
	Community Space
	•Dewey Space
	•Board Space •Vocational Education
	•Educational Space (Partnership with
	Laney (CTE))
Risks	Non-District owned property at
	Kaiser Ctr.
	Structural Safety
Parking	Provided with parking.

www.ousd.org

2 🔟 🕒

_f

ELC Option 2 – City Partnership – Kaiser Rehabilitation : Education Resources/Dewey MPR I. OAKLAND UNIFIED SCHOOL DISTRICT

EDUCATIONAL LEADERSHIP COMPLEX



View from the mezzanine level into ground floor of the Educational Leadership Complex.


ELC Option 2 – City Partnership – Kaiser Rehabilitation : Education Resources/Dewey MPR

Architectural Rendering | Educational Leadership Complex



Ground floor view of open offices in the Educational Leadership Complex.

ELC Option 2 – City Partnership – Kaiser Rehabilitation : Education Resources/Dewey MPR



www.ousd.org 🚹 🗹 🐻 🖸 @OUSDnews

Educational Leadership Complex Options

Project Approach	-	1025 ,	/ ETHEL MOORE RE	ЕНАВ		KAISER CTR A	ND 1025 / ETHEL N	100RE REHAB		AND NEW BUILDING ore DISTRICT SITE	DEWEY MPR
Scope	1025/E Moore New	v Office Bldg	1025/E Moore	New Office Bldg	New Parking	KAISER CTR	1025/E Moore	New Parking	KAISER CTR	New Building	DEWEY MPR
Permitting	City Permitti	ng	DSA Per	rmitting	DSA Permitting	City Permitting	City Permitting	DSA Permitting	City Permitting	City Permitting	DSA Permitting
Responsibility	OUSD	OUSD	OUSD	OUSD	OUSD	Ortron	OUSD	OUSD	Ortron	Private Developer	OUSD
Square footage	86,000 SF	8,000 SF	86,000 SF	8,000 SF	100,000 SF	90,000 SF	86,000 SF	100,000 SF	90,000 SF	410,000 SF	9,800 SF
Price	\$40.5M	\$6M	\$45M	\$6.5M	\$20M	\$57M	\$40.5M	\$20M	\$57M	\$165M	\$9M
Funding Source	Measure J and New E	Bond Issue	Measure J and I	New Bond Issue	Measure J and New Bond Issue	Meas	ure J and New Bon	d Issue	Measure J and	l New Bond Issue	Measure J Bond I
Timeline	July 2019 Jai	nuary 2020	January 2023	January 2020	July 2019	July 2019	July 2019	July 2019	July 2019	July 2022	April 2020
Benefits	District owned facility ar control of the project. Centralized operation. Least schedule impact.		District owned faci control of the proj Centralized operat Least schedule imp Field Act complian	ect. ion. pact.	Additional Parking.	Partial Turn key, r No CEQA issue. Added floor space		Brd party.	New 250 unit wo Integrated parkir Added office spa Turn key project	ıg. ce.	New MPR including career tech.
Risks	New Office Building CEQ uncertain.		New Office Buildin is uncertain. DSA rehab of the e schedule and poter The existing struct deemed financially Field Act complianc investment.	existing buildings ntial is uncertain. ure may be y unfit for the	Existing Utility Easement may pose delay.	Non-District owne	d property at Kaiso	er Ctr.	Non-District own	ed properties.	Property Entitlement. New MPR Building CEQA schedule is uncertain.
Parking	structure is not struc required per code, requi but ideal to serve const	ture will be ired to truct new	structure is not required per code, but ideal to	required to	Constructed to serve the site parking needs.	parking. (150)	New parking structure is not required per code, but ideal to serve function.	Constructed to serve the site parking needs. It is optional.	Provided with parking. (150)	Provided with parking.	^{N/A} 34

ELC Option 3 – Third Party Rehab. of 1025/Ethel Moore

(New Construction Educational Program/Educator Housing)

Project Approach	KAISER CENTER AND NEW	
Scope	KAISER CTR	New Building
Permitting	City Permitting	City Permitting
Responsibility	Ortron	Private Developer
Square footage	90,000 SF	410,000 SF
Price	\$57M	\$160M
Funding Source	Measure J and New Bond Issue	
Timeline	7/1/2019	7/1/2022
Benefits	•Student Enrollment	New 250 unit workforce housing.
	•Community Space	Integrated parking.
	•Dewey Space •Board Space	Added office space.
	•Board Space •Vocational Education	Turn key project delivery.
	•Educational Space (Partnership	
Risks	Strutural Safety	
Parking	Provided with parking.	Provided with parking.

@OUSDnews

Þ

f

5



Educational Program & Educational Housing at 1025 with Kaiser Civic Center Option

01 New Educational Program Building with Career Technical Education, Adult Ed. & College Preparatory Academy

02 New Educator Housing (Approx. 250 units)







ELC Educational Program & Educational Housing at 1025 with Kaiser Civic Center Option



- 01 New Educational Program Building with Career Technical Education, Adult Ed. & College Preparatory Academy
- 02 New Educator Housing (Approx. 250 units)
- 03 New Multi-Purpose Room for Dewey





Educational Program & Educational Housing at 1025 with Kaiser Civic Center Option



OAKLAND UNIFIED SCHOOL DISTRICT

- ✓ New Educational Program Building with Career Technical Education, Adult Ed. & College Preparatory Academy
- ✓ New Educator Housing (Approx. 250 units)
- ✓ New Multi-Purpose Room for Dewey



Educational Program & Educator Housing at 1025 Timeline - Option 3

D	Task Name	Duration	Start	Finish	February 1		January 21		January 11		January 1		December	21	December	11	December	1
					2/7	7/31	1/22	7/16	1/7	7/1	12/23	6/16	12/8	5/31	11/22	5/16	11/7	5/1
	Programming and Concept Design	131 days																
2	CEQA/Oakland Planning	328 days	Mon 5/1/17	Wed 8/1/18						7								
3	CEQA Initial Study	66 days	Mon 5/1/17	Mon 7/31/17			_											
4	EIR	174 days	Tue 8/1/17	Fri 3/30/18														
5	Public review and final approval	88 days	Mon 4/2/18	Wed 8/1/18														
6	Design and Permit Doc	348 days	Mon 7/3/17	Wed 10/31/1	ε													
7	District Review	43 days	Thu 11/1/18	Mon 12/31/1	٤					-								
8	City of Oakland Building Department Review and Approval	65 days	Tue 1/1/19	Mon 4/1/19							_							
9																		
10	Bidding and Contract	66 days	Mon 4/1/19	Mon 7/1/19								-						
11	Contruction	761 days	Mon 7/1/19	Mon 5/30/22														-
12	Commissioning and Furnishing	44 days	Wed 6/1/22	Mon 8/1/22														-
13	Move-In	23 days	Fri 7/1/22	Tue 8/2/22														-

NEW CONSTRUCTION / DEMOLITION OF 1025 SECOND AVENUE AND ETHEL MOORE BUILDING PROJECT SCHEDULE

KEY POINTS:

250 UNITS OF EDUCATOR HOUSING

350 PARKING SPACES

30,000 S.F. OF OFFICE SPACE FOR CAREER TECH, ADULT EDUCATION AND COLLEGE PREP



OAKLAND UNIFIED SCHOOL DISTRICT

Community Schools, Thriving Students

Next Steps

- Board Approval
- Architectural Services for Design
- ELC Programming (3 6 weeks)
 - 1. Compile information compare spreadsheets
 - 2. Meetings with leadership and appropriate departments to verify data
 - 3. Adjustments to programming data to reflect current conditions
 - 4. Confirm space requirements with leadership