LEGISLATIVE FILE						
File ID No.	15-0779					
Introduction Date	5-13-2015					
Enactment No.	15-0597					
Enactment Date	5/13/15					
Ву	2A					



OAKLAND UNIFIED SCHOOL DISTRICT

Office of the Board of Education May 13, 2015

To: Board of Education

From:

Antwan Wilson, Superintendent and Secretary, Board of Education By: Mia Settles-Tidwell, Chief Operations Officer Lance Jackson, Interim Deputy Chief, Facilities Planning and Management

Subject: Change Order No. 01 with MarCon Co. for Madison Middle School Interim Housing Portables Project in an amount of (\$6,112.14) decreasing the current contract from \$291,580.00 to \$285,467.86

ACTION REQUESTED

Authorize the President and Secretary of the Board to enter into and execute Change Order No. 01 on behalf of the District with MarCon Co. for deductive work due to District requested improvements and DSA or Agency requested changes to Madison Middle School Interim Housing Portables Project in the amount not to exceed (\$6,112.14), increasing the current contract amount from \$291,580.00 to \$285,467.86.

BACKGROUND

The scope of work for the original contract was to provide modernization construction services for the **Madison Middle School Interim Housing Portables Project**. Funding for the project is County School Facilities Fund.

All costs associated with this change order have been thoroughly monitored and documented by the Architect, Inspector of Record, and Project Manager.

All changes pertaining to this change order, amount to -2.10%% of original contract sum, have been categorized as to source. Percentage figures relate amount of change (by source), to the original contract sum of \$291,580.00.

	Amount \$	Percent %
Changes Due to Owner Requested Change		
(Preliminary Change Order No. 2)	(\$6,112.14)	-2.10%
TOTAL	(\$6,112.14)	-2.10%



DISCUSSION

Under a separate series of actions not related to this change order approval, the District will review and adjust the consultant fees to acknowledge costs resulting from their errors and omissions.

Original Contract Sum:	\$291,580.00
Sum of previously approved Change Orders:	\$0
Contract sum prior to this Change Order:	\$291,580.00
Cost of current Change Order No. 01	-\$6,112.14
New Contract Sum:	\$285,467,86
Current Change Order(s) as % of contract	-2.10%
Contract completion date as of this Change Order No. 01	No Change

RECOMMENDATION

Authorize the President and Secretary of the Board to enter into and execute Change Order No. 01 on behalf of the District with MarCon Co. for deductive work due to District requested improvements and DSA or Agency requested changes to Madison Middle School Interim Housing Portables Project in the amount not to exceed (\$6,112.14), increasing the current contract amount from \$291,580.00 to \$285,467.86.

All remaining portions of the agreement shall remain in full force and effect as originally stated.

FUNDING SOURCE

The funding source for this change order is the County School Facilities Fund. The scope of work is included in the Board of Education approved total budget for the Madison Middle School Interim Housing Portables Project. The total budget for this project is \$285,467,86.

ATTACHMENT

Change Order No. 01 which includes: Madison Middle School Interim Housing Portables Project PCO (Preliminary Change Order) Number: 2

Key Codes: 2159003891-6271


OAKLAND UNIFIED SCHOOL DISTRICT

Division of Facilities Planning and Management - Phone 510-535-2728 - FAX 510-535-7040

UTANOL UNDER NO. UT	C	HAI	NGE	ORDER	NO.	01
---------------------	---	-----	-----	-------	-----	----

10	6	19	4	5
10				

PROJECT:	Madison MS	DATE:	1/30/2015
	Interim Housing Portables		
OWNER:	Oakland Unified School District	DSA FILE NO.:	1-29
CONTRACTOR:	Mar Con Co.	DSA APP NO.:	01-113959
	8135 Capwell Drive	OUSD PROJECT#:	13121
	Oakland, CA 94621	PROJECT MGR.: E	E Scheuermann



Change Order 1-2 (Revised 1/19/2006)

45 771T

2159003891-6271

SUMMARY OF CHANGE ORDER NO. 01

PROJECT:	Madison MS Interim Hou	S using Portables	DATE:	1/30/2015
OWNER:	Oakland Ur	nified School District	DSA FILE NO.:	1-29
CONTRACTOR	: Mar Con Co	0.	DSA APP NO .:	01-113959
	8135 Capw	ell Drive	OUSD PROJECT#:	13121
	Oakland, C	A 94621	PROJECT MGR.: E	Scheuermann
1 PCO#	2		DEDUCT ADD/DEDUCT	(\$6,112.14)
Descrip	otion:	Credit for AED balance		
Reason	1:	Original contingency is \$24,000.0 equals a remaining balance of \$6		7,887.86)
Reques	sted By:	2 Owner Requested Change		
DSA Pr date:	elim approval			
			CO #1 (1 PCO's)	
			Total:	(\$6,112.14)

Change Order 2-2 (Revised 1/19/2006)

OAKLAND UNIFIED SCHOOL DISTRICT

Division of Facilities Planning and Management - Phone 510-535-2728 - FAX 510-535-7040

PRELIMINARY CHANGE ORDER NO. 2

PROJECT:	Madison MS	DATE:	1/30/2015
	Interim Housing Portables	DSA FILE:	1-29
CONTRACTOR:	Mar Con Co.	DSA APP:	01-113959
PROJECT MGR:	E Scheuermann	OUSD PROJ:	13121

.

You are hereby directed to make the indicated change(s) in the Contract. When signed by the Owner and received by the Contractor, this document becomes effective immediately and the Contractor shall proceed as with the changes described below. An official change order shall be issued to follow up on this preliminary change proposal as soon as possible.

	LETE THIS SECTION ONLY
DESCRIPTION:	
Credit for AED balance.	
CODE: 2 Owner Requ	uested Change
REASON:	
Original contingency was \$	24,000.00, subtract AEDs #1 & #2 (\$17,887.86) equals a remaining balance of \$6,112.14.
ATTACHMENTS: AEDs #	t1 & #2
ATTACHMENTS. ALDS#	
The proposed basis of adju	istment to the Contract Price and Contract Time are as follows:
	ADD V DEDUCT Final Price: (\$6,112.14)
	ADD ✓ DEDUCT Final Price: (\$6,112.14)
Amount of Change:	ADD DEDUCT Final Price: (\$6,112); final cost to be
Amount of Change:	ADD DEDUCT Final Price: (\$6,112); final cost to be
Amount of Change: Contractor to proceed w determined after review	ADD DEDUCT Final Price: (\$6,112); final cost to be
Amount of Change: Contractor to proceed w determined after review	ADD DEDUCT Final Price: (\$6,112); final cost to be and negotiation.
Amount of Change: Contractor to proceed w determined after review Time Extension: 0 cal	ADD ✓ DEDUCT Final Price: (\$6,112.14) ✓ Lump Sum Time / Materials Not To Exceed Date: 2/3/15 with work described herein, cost not to exceed (\$6,112); final cost to be and negotiation. Date: 2/3/15 Jendar days REVIEWED BY: ACKNOWLEDGED BY: 2/3/15 2:3:15
Amount of Change: Contractor to proceed w determined after review Time Extension: 0 cale INITIATED BY:	ADD ✓ DEDUCT Final Price: (\$6,112.14) ✓ Lump Sum Time / Materials Not To Exceed Date: 2/3/15 with work described herein, cost not to exceed (\$6,112); final cost to be and negotiation. Date: 2/3/15 Jendar days REVIEWED BY: REVIEWED BY: Al3/15 Al3/15 Acknowledged BY: 2/3 Al3/15 Al3/15 Acknowledged BY: 2/3 Autor Eric Schewermann Materials Materials Not To Exceed Acknowledged BY: 2/3
Amount of Change: Contractor to proceed w determined after review Time Extension: 0 cal	ADD ✓ DEDUCT Final Price: (\$6,112.14) ✓ Lump Sum Time / Materials Not To Exceed Date: 2/3/15 with work described herein, cost not to exceed (\$6,112); final cost to be and negotiation. Date: 2/3/15 Jendar days REVIEWED BY: ACKNOWLEDGED BY: 2/3/15 2:3:15
Amount of Change: Contractor to proceed w determined after review Time Extension: 0 cale INITIATED BY: Architect of Record	□ ADD ✓ DEDUCT Final Price: (\$6,112.14) ✓ Lump Sum □ Time / Materials Not To Exceed Date: 2/3/15 with work described herein, cost not to exceed (\$6,112); final cost to be and negotiation. Date: 2/3/15 Jendar days REVIEWED BY: ACKNOWLEDGED BY: 2/3/15 2.3/15 ACKNOWLEDGED BY: 2/3/15 Project Manager Date Project Manager Date Date
Amount of Change: Contractor to proceed w determined after review Time Extension: 0 cale INITIATED BY: Architect of Record	ADD ✓ DEDUCT Final Price: (\$6,112.14) ✓ Lump Sum Time / Materials Not To Exceed Date: 2/3/15 with work described herein, cost not to exceed (\$6,112); final cost to be and negotiation. Date: 2/3/15 Jendar days REVIEWED BY: REVIEWED BY: Al3/15 Al3/15 Acknowledged BY: 2/3 Al3/15 Al3/15 Acknowledged BY: 2/3 Autor Eric Schewermann Materials Materials Not To Exceed Acknowledged BY: 2/3
Amount of Change: Contractor to proceed w determined after review Time Extension: 0 cale INITIATED BY: Architect of Record	□ ADD ✓ DEDUCT Final Price: (\$6,112.14) ✓ Lump Sum □ Time / Materials Not To Exceed Date: 2/3/15 with work described herein, cost not to exceed (\$6,112); final cost to be and negotiation. Date: 2/3/15 Jendar days REVIEWED BY: ACKNOWLEDGED BY: 2/3/15 2.3/15 ACKNOWLEDGED BY: 2/3/15 Project Manager Date Project Manager Date Date



CHANGE ORDER ROUTING FORM

	Project Information	tion	
Project Name	Madison MS Interim Housing Portables	Site	215
	Basic Directio	ns	
Ser	vices cannot be provided until the contract is fully appr	oved and a P	urchase Order has been issued.
Attachment Checklist	Proof of general liability insurance, including certificates		

		Contractor Information	ı					
Contractor Name	Mar Con Co.	Agency's Contact		Marco N	Anriquez	-		
OUSD Vendor ID #	New Vendor	Title Co		Contrac	tor			
Street Address	8135 Capwell Drive	City	Oak	land	State	CA	Zip	94621
Telephone	510-875-8070	Policy Expires						
Contractor History	Previously been an OUSD co	ontractor? X Yes 🗌 No	W	orked as	an OUSD er	mploye	e? 🗌 \	es X No
OUSD Project #	13121							

		Term			
Date Work Will Begin	5-29-2014	Date Work Will End By (not more than 5 years from start date)	8-8-2014		

			Compensation			
Total Contract Amount		\$	Total Contract Not To Excee	d \$28	\$285,467.86	
Pay Rate Per Hour (If Hourly)		\$	If Amendment, Changed Am	ount (S	6,112.14)	
Other Expenses			Requisition Number			
lf you are pl	anning to multi-fu		Budget Information ands, please contact the State and Federal	Office <u>before</u> cor	npleting requisition.	
Resource #	Fundi	ng Source	Org Key	Object Code	Amount	
9350 County School Facilities		2159003891 627		1 (\$6,112.14)		

	Approval and Routing	(in order of ap	proval steps	s)					
	vices cannot be provided before the contract is fully approved and a wledge services were not provided before a PO was issued.	Purchase Order i	is issued. Sign	ning this docun	nent affirms that to your				
	Division Head Phone	510-535-	7038	Fax	510-535-7082				
1.	Director, Facilities								
	Signature	Date Approved 275		127 15					
2.	General Counsel, Department of Facilities Planning and Management								
	Signature NA	Date Approved							
	Interim Deputy Chief, Facilities Planning and Management								
3.	Signature	~	Date Appr	oved	14 15				
	Chief Operations Officier, Business Operations								
4.	Signature		Date Appr	oved	4/20/05				
	President, Board of Education								
5.	Signature		Date Appr	roved					