



**Department of Facilities Planning and Management**

## **CONSTRUCTION UPDATE: ROOSEVELT MIDDLE SCHOOL MODERNIZATION**

### **Project Overview:**

OUSD Facilities Planning and Management Department is pleased to share an update on the Roosevelt Modernization Project. Phase 3 (Building A Alteration) construction started in June 2025 and is projected for completion in September 2029. This project is part of Bond Measures J and Y was approved for design and construction in 2021.

### **Project Scope:**

A phased construction that includes the following:

- A brand-new 3,400 sq. ft. modular science building to give students access to modern labs and hands-on learning in a space built for discovery and success.
- Renovated classrooms and interiors in the main building to brighten and modernize classrooms, hallways, and shared spaces.
- New heating, cooling, ventilation, and lighting systems to make the campus more comfortable year-round.
- Modern fire alarms, sprinklers, and security systems to improve student and staff safety.
- Upgraded outdoor areas, gardens, and landscaping to provide spaces for students to play, learn, and relax.
- Structural improvements to make the building stronger, safer, and better suited to support students today and in the future.

### **Project Status:**

*Phase 2 updates include:*

- The modular science building is complete and is in full use by the students and staff.

*Phase 3 updates include:*

- Building A (main building) alterations began in June 2025 and are ongoing, and the modernization scope has commenced.
- Ongoing improvements to indoor air quality, including upgrades to the mechanical systems (heating, cooling, and ventilation), plumbing, lighting, and re-roofing, have started and are in progress.
- The initial scope for the modernization of fire alarm, intrusion, and sprinkler systems has commenced.
- The structural improvement scope to enhance safety and functionality has started, with the placement of some micro-piles currently underway and ongoing.

### **Schedule and Milestones**

Building A Alteration Construction Start June 2025

Building A Alteration Completion: September 2029

Total Project Completion September 2029

### **About Roosevelt (as of October 1, 2025)**

- 501 total students      Grade 6: 164    Grade 7: 166    Grade 8: 171
- 21 Home Languages including English, Spanish, Mam, Vietnamese, Cantonese, Arabic, Khmer, Burmese, Lao, Mandarin, Pashto, Tamil, Mien, Tongan, Farsi, Other Non-English language, Filipino, French, Kachin, Mayan Languages include Wasteko, Lakantun, etc., and Nepali.