

The Marcus Foster Education Leadership Complex (ELC)

Project Address
1025 Second Ave, Oakland, CA 94606

Architect
Shah Kawasaki Architects (SKA)

Project Manager Aboudi Kabbani aboudi.kabbani@ousd.org





PROJECT DESCRIPTION

- Renovation of 1025 2nd Ave and Ethel Moore Building as a 75,000 sq. ft. total refurbish with open office/flex space concept.
- New 8,000-10,000 sq. ft. multipurpose room for Dewey, with a shared kitchen to have Laney College/Dewey Linked Learning Culinary Program

UPDATE

Shah Kawasaki Architects have completed the initial phase of Schematic Design

The RFP/Q for a Lease — Lease Back (LLB) developer/services was sent out in late July.

Opportunities for some administrators to leave 1000 Broadway before the end of the lease are being explored as a means of managing the budget. Solutions for an off-site parking lot will be considered within the larger approach to land planning.

Quick Facts

\$49.5M Project Budget (\$30M Construction Budget) (\$6.5M Rent Budget) funded by Measure J & B Bond

In 2013, OUSD's central offices were damaged by flood, causing OUSD's central staff and services to be scattered across 7 different school site locations in Oakland. Ultimately the District leased office space at 1000 Broadway.

These leases expire in summer 2019.

BOE file 16-2625, Enactment #16-1979 December 4, 2016 adopted to move forward with rehabilitation of 1025 Second Avenue and the Ethel Moore Building as the Administrative Center of the District.

On February 13, 2017, General Counsel issued an opinion that Measure J funds can permissibly be used for the redevelopment of 1025 and Avenue and Ethel Moore

MILESTONE SCHEDULE

Board Approval	Received December 4, 2016
1025 and Ethel Moore construction	Targets: bidding in March 2018; finish construction in alignment with end of leases
Dewey multipurpose room	Targets: bidding April 2019; finish construction in March 2020