

## Oakland Unified School District

Board of Education 1011 Union Street, #940 Oakland, CA 94607 (510) 879-1944 boe@ousd.org E-Mail http://www.ousd.org

## Legislation Details (With Text)

File #: 11-3064 Version: 1 Name: Change Order No. 5 - Alten Construction - Jefferson

Portable Installation Project

Type: Agreement or Contract Status: Passed

File created: 12/6/2011 In control: Facilities Committee

 On agenda:
 Final action:
 12/14/2011

 Enactment date:
 12/14/2011
 Enactment #:
 11-2539

**Title:** Approval by the Board of Education of Change Order No. 5 to Construction Contract with Alten

Construction, Richmond, CA, for the latter to provide fire line relocation; provide 1" steel plate all around elevator rail support post at 4' on center per RFI #277; furnish and install added C-channel operating support per RFI #3254; Supplement #24 add acoustical ceiling in library in conjunction with the Jefferson Portable Installation Project in the additional amount of \$50,328.00, increasing the Agreement from \$10,593,493.00 to \$10,643,821.00. All other terms and conditions of the Agreement

remain in full force and effect.

Sponsors:

Indexes:

Code sections:

Attachments: 1. 11-3064 - Change Order No. 5 - Alten Construction - Jefferson Portable Installation Project.pdf

Contact: Timothy.White@ousd.k12.ca.us

Date	Ver.	Action By	Action	Result
12/14/2011	1	Board of Education	Adopted	Pass
12/6/2011	1	Facilities Committee		

Approval by the Board of Education of Change Order No. 5 to Construction Contract with Alten Construction, Richmond, CA, for the latter to provide fire line relocation; provide 1" steel plate all around elevator rail support post at 4' on center per RFI #277; furnish and install added C-channel operating support per RFI #3254; Supplement #24 add acoustical ceiling in library in conjunction with the Jefferson Portable Installation Project in the additional amount of \$50,328.00, increasing the Agreement from \$10,593,493.00 to \$10,643,821.00. All other terms and conditions of the Agreement remain in full force and effect.

[Enter body here.]