

Board Office Use: Legislative File Info.	
File ID Number	15-1486
Introduction Date	8-12-2015
Enactment Number	15-1224
Enactment Date	8/12/15 <i>ed</i>



OAKLAND UNIFIED
SCHOOL DISTRICT

Community Schools, Thriving Students

Memo

To Board of Education

From Lance Jackson, Interim Deputy Chief, Facilities

Board Meeting Date August 12, 2015

Subject **Report to the Board of Education - Emergency Contracts – for the removal of portables at Bella Vista Elementary School**

Action Requested

Acceptance of Report to the Board of Education - Emergency Contracts – for the removal of portables at Bella Vista Elementary School

Background and Discussion

One paragraph summary of the scope of work.

As provided in Public Contract Code Section 22050 and Board Resolution 1415-1163 approved on June 10, 2015, during the pendency of the emergency, District staff shall report on the status of the emergency until the Board terminates the emergency action.

The following is the August 12th 2015 Update

1. Eight Portable Classrooms will be dismantled and hauled to the King Estates site for storage until there ultimate use is determined.
2. Trees located along the King Estates fire lane will be trimmed beginning August 3, 2015 to allow the trucks hauling the portables access to the site.
3. Hauling of the buildings will begin August 6, 2015; the building halves will be reconnected at the King Estate site to discourage vandalism.
4. The buildings will not have power connected until the ultimate use and configuration of the site/campus is determined.
5. The process of hauling and reconnecting the buildings at King Estates is projected to be complete by August 20th
6. The Bella Vista site will undergo trenching to re-establish a data connection to the remaining portables.
7. The trenching and data connection work is projected to be complete by August 8, 2015.
8. Paving repair work at the locations of the eight portables is projected for August 20, 2015; striping of the playground will be determined once a meeting with the staff occurs.
9. Playground improvement project is projected to begin the Summer 2016




Recommendation	Acceptance of Report to the Board of Education - Emergency Contracts – for the removal of portables at Bella Vista Elementary School
Fiscal Impact	N/A
Attachments	<ul style="list-style-type: none">• Report

Report to the Board of Education - Emergency Contracts – for the removal of portables at Bella Vista Elementary School


As provided in Public Contract Code Section 22050 and Board Resolution 1415-1163 approved on June 10, 2015, during the pendency of the emergency, District staff shall report on the status of the emergency until the Board terminates the emergency action.

The following is the August 12th 2015 Update

1. Eight Portable Classrooms will be dismantled and hauled to the King Estates site for storage until there ultimate use is determined.
2. Trees located along the King Estates fire lane will be trimmed beginning August 3, 2015 to allow the trucks hauling the portables access to the site.
3. Hauling of the buildings will begin August 6, 2015; the building halves will be reconnected at the King Estate site to discourage vandalism.
4. The buildings will not have power connected until the ultimate use and configuration of the site/campus is determined.
5. The process of hauling and reconnecting the buildings at King Estates is projected for an August 20th completion.
6. The Bella Vista site will undergo trenching to re-establish a data connection to the remaining portables; this connection will be loss when the eight portables are removed.
7. The trenching and data connection work is projected to be complete by August 8, 2015.
8. Paving repair work at the locations of the eight portables is projected for August 20, 2015; striping of the playground will be determined once a meeting with the staff occurs.
9. Playground improvement project is projected to begin in the Summer 2016



James Harris
President, Board of Education



Antwan Wilson
Secretary, Board of Education

File ID Number: 15-1486
Introduction Date: 8/12/15
Enactment Number: 15-1224
Enactment Date: 8/12/15
By: 