



Oakland Unified School District

Board of Education
1011 Union Street, #940
Oakland, CA 94607
(510) 879-1944
boe@ousd.org E-Mail
http://www.ousd.org

Legislation Details (With Text)

File #:	21-0215	Version:	1	Name:	Change Order No. 3, Construction Contract - Sof Surfaces, Inc.- Sequoia Elementary School Playmatting Project - Division of Facilities Planning and Management
Type:	Agreement or Contract	Status:			Passed
File created:	1/22/2021	In control:			Deputy Chief, Facilities Planning and Management
On agenda:	2/24/2021	Final action:			2/24/2021
Enactment date:	2/24/2021	Enactment #:			21-0271

Title: Approval by the Board of Education of Change Order No. 3, Between Owner [District] and Contractor for the Sequoia Elementary School Playmatting Project with Sof Surfaces, Inc. ("Contractor"), Petrolia, ON Canada, for the latter to provide additional construction services as follows: the Contractor realized that there were parts missing from the structure and according to B & G it would take a month to receive parts; instead of sending the crew and semi-truck away, the Project Manager asked if they could start work on the smaller structure, which had plans for bidding out later in the year, in the amount of \$27,631.59; permission granted for new smaller construction project, increasing the Contract not to exceed amount from \$88,390.86 to \$116,022.45 and extending the contract term from January 9, 2020 through October 9, 2020 to January 7, 2021, by an additional 91 days, and authorizing the President and Secretary of the Board to sign the Change Order for same with said contractor. All other terms and conditions of the Contract remain in full force and effect.

Sponsors:

Indexes:

Code sections:

Attachments: 1. 21-0215 Change Order No. 3, Construction Contract - Sof Surfaces, Inc.- Sequoia Elementary School Playmatting Project - Division of Facilities Planning and Management

Contact: tadashi.nakadegawa@ousd.org

Date	Ver.	Action By	Action	Result
2/24/2021	1	Board of Education	Adopted on the General Consent Report	Pass

Approval by the Board of Education of Change Order No. 3, Between Owner [District] and Contractor for the Sequoia Elementary School Playmatting Project with Sof Surfaces, Inc. ("Contractor"), Petrolia, ON Canada, for the latter to provide additional construction services as follows: the Contractor realized that there were parts missing from the structure and according to B & G it would take a month to receive parts; instead of sending the crew and semi-truck away, the Project Manager asked if they could start work on the smaller structure, which had plans for bidding out later in the year, in the amount of \$27,631.59; permission granted for new smaller construction project, increasing the Contract not to exceed amount from \$88,390.86 to \$116,022.45 and extending the contract term from January 9, 2020 through October 9, 2020 to January 7, 2021, by an additional 91 days, and authorizing the President and Secretary of the Board to sign the Change Order for same with said contractor. All other terms and conditions of the Contract remain in full force and effect.