



Oakland Unified School District

Board of Education
1011 Union Street, #940
Oakland, CA 94607
(510) 879-1944
boe@ousd.org E-Mail
<http://www.ousd.org>

Legislation Text

File #: 05-0436, **Version:** 1

Ratification by State Administrator, on behalf of the District, of Change Order No. 2 with L C General Engineering, San Francisco, CA, for the latter to demolish existing concrete footings and foundations, pour new footings due to poor soil conditions, paint interior and exterior of the portable building, furnish and install new security window guards, furnish and install sheet metal flashing, pour 130 yards of slurry concrete in trenches due to weather conditions, provide and install new flooring throughout portable, be compensated for additional cost to install Phase I building sections with a crane due to the installation of Phase II before Phase I, less cost savings received due to change in scope due to the addition of cost Phase II portable from Cesar Chavez, in conjunction with the Bella Vista CDC Project in an amount not to exceed \$58,040.00 increasing the contract from \$1,406,285.00 to \$1,464,325.00 and extending the end date from February 28, 2005 to April 10, 2005. All other terms and conditions of the Agreement remain in full force and effect.

[Enter body here.]